BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package-14 1) Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division 2.Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division 3.Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division**
2	Estimate cost / Amount	Rs.800.00 Lakhs
3	Name of Contractor	Sri.H V ONKARAPPA
4	Amount of Contract	66638535
5	Agreement No	86/2020-21, Dated: 21-08-2020
6	No. and date under which the work order has been issued	86/2020-21, Dated: 21-08-2020
7	Time limit originally fixed for completion	9 Months
8	Date of application by the contractor for granting extension	2/2/2022
9	Date of receipt of application in the sub-division office	2/2/2022
10	Extension granted if any:	Nil
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	54821240
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	54821240
14	Time now applied for	14-02-2022
15	Date of recommending time limit applied	14-02-2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	11817295
18	Probable time required for completion of remaining work	14-02-2022(completed)
19	Cost of work charged establishment charge on the work after the expiry of original period	-

20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due togetting permission Karantaka Housing board , permission from Forest department for clearing the trees and Covid-19 Lockdown's
22	Recommendation of Executive Engineer	Work delayed due togetting permission Karantaka Housing board , permission from Forest department for clearing the trees due to Covid-19 Lockdowns EOT may be accorded till 14-02-2022 without levying penalty for the contractor.

Assistant / Junior Engineer
Byatarayanapura Sub Division, BBMP

Asst Executive Engineer
Byatarayanapura Sub Division, BBMP

Executive Engineer, Byatarayanapura Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP